


**MANGALORE ELECTRICITY SUPPLY COMPANY LIMITED**  
**IPDS Progress**

Annexure B

Sl. No.	Particulars	Unit	Target as per Survey	Cumulative progress		% Progress wrt November-2019 progress against survey
				As on March-2019	As on November-2019	
<b>System Strengthening</b>						
1	33 KVReconductoring	Kms	8.61	9.57	8.61	100.00%
2	11 KV New Feeders	Kms	187.45	172.87	187.45	100.00%
3	11 KV Reconductoring	Kms	156.90	145.08	156.90	100.00%
4	AB Cable	Kms	195.05	177.02	195.05	100.00%
5	UG Cable	Kms	165.73	118.65	165.73	100.00%
6	New DTrs	Nos	724	705	724	100.00%
7	DTC Enhancement	Nos	124	120	124	100.00%
8	New LT Lines	Kms	83.65	99.28	83.65	100.00%
9	LT Reconductoring	Kms	1406.55	1275.30	1406.55	100.00%
<b>Metering</b>						
10	Consumer Meters	Nos	285855	277464	285855	100.00%
<b>Solar Roof Top</b>						
11	Solar panels	Nos	56	54	56	100.00%
		KW/p	1354.66	1328.00	1354.66	100.00%

  
 Superintending Engineer(Ele)(Projects),  
 MESCOM, Mangalore