


MANGALORE ELECTRICITY SUPPLY COMPANY LIMITED

DDUGJY Progress

Annexure A

SI No	Particulars	Unit	Target as per Survey	Cumulative progress		% Progress wrt November-2019 progress against survey
				As on March-2019	As on November-2019	
i. Rural Electrification, SAGY & System strengthening						
1	BPL HHS	Nos	32973	29069	32303	97.97%
2	New 11KV line	Rkms	136.76	116.43	133.36	97.51%
3	New LT line	Rkms	733.76	600.99	722.77	98.50%
4	DTrs	Nos	349	320	348	99.71%
5	11KV reconductoring	Rkms	86.74	82.15	86.74	100.00%
6	LT reconductoring	Rkms	18.02	18.02	18.02	100.00%
ii. Feeder Segregation						
1	New 11KV line	Rkms	4226.93	2929.77	3342.14	79.07%
2	New LT line	Rkms	1019.38	309.73	533.75	52.36%
3	DTrs	Nos	3333	1939	2303	69.10%
iii. Metering						
1	Consumer Metering (Shifting & Replacement)	Nos	409892	324557	403468	98.43%


 Superintending Engineer(Ele)(Projects),
 MESCOM, Mangalore