


MANGALORE ELECTRICITY SUPPLY COMPANY LIMITED

Saubhagya Progress

Annexure C

SI No	Particulars	Unit	Target as per Survey	Cumulative progress		% Progress wrt November-2019 progress against survey
				As on March-2019	As on November-2019	
i. Electrification of households through Grid mode						
1	Households	Nos	5462	2412	5462	100.00%
2	New 11KV line	Rkms	6.80	0	6.80	100.00%
3	New LT line	Rkms	243.37	71.00	243.37	100.00%
4	DTrs	Nos	3	0	3	100.00%
ii. Electrification of households through Offgrid mode (Solar Stand alone system)						
1	Households	Nos	207	0	207	100.00%


 Superintending Engineer(Ele)(Projects),
 MESCOM, Mangalore